

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
Animal Husbandry, GoMP													
1	Establishment of Milk Drying Unit of MPTPD Capacity at Main Dairy Plant of Ujjain Union	DBFOT	Ujjain.	Dairy	61.77	Pipe Line	Ujjain Cooperative Milk Union	2014-2015	/(19-03-2015)			Approved for Cabinet Approval	
2	Establishment of Aseptic Packaging Unit of 40,000 LPD at Indore	DBFOT	Indore	Dairy	31.37	Pipe Line	Indore Cooperative Milk Union	2015-2016	/(23-05-2015)			Approved for Cabinet Approval.	
Biodiversity and Biotechnology, GoMP													
Commerce, Industry and Employment, GoMP													
3	Dewas Industrial Area Water Supply	BOT	Dewas.	Industry	77.58	Construction	MP State Industrial Development Corporation Ltd	2010-2011	/NA			Concessional agreement has been executed on 07-01-2018, concessional period upto 15-06-2037. As per MPIDC letter No.MPIDC/CE/2021/736 dated 03-02-2021	
4	Rau-Pithampur 4 lane (from 2-lane) 13.826 kms	Annuity	Indore.	Road	78.52	Bidding	MP AKVN Ltd., Indore	2008-2009	17/(14-08-2013)			Concessional agreement has been executed on 30-09-2014, concessional period upto 04-06-2030. As per MPIDC letter No.MPIDC/CE/2021/736 dated 03-02-2021, project running successsully. SLEC on 14-Aug-13. Cleared for annuity, though proposed for t+a	
5	Upgradation of Employment Exchanges into Placement Centres	BOT	Multiple.	Industry	20.38	Pipe Line	Directorate of Commerce, Industry and Employment, MP	2014-2015	26/(19-03-2015)			SLEC on 19 March 2015 approved for approval by the Cabinet (Revised)	
Energy, GoMP													
6	Development of Input-Based Electricity Distribution System in Sagar	OMT	Sagar.	Energy	30	Completed	MP Poorv Kshetra Vidyut Vitran Co Ltd, Jabalpur	2011-2012	/(02-01-2012)			Levelised input rate Rs. 3.726/kWh	

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
7	Construction of 400 KV Satpura-Ashta DCDS Transmission line Project for Evacuation of Power from 2x250 MW Extension units at Satpura through PPP Mode	DBFOT	Multiple	Energy	282.7	Completed	MP Power Transmission Co Ltd, Jabalpur	2011-2012	10/(02-01-2012)	20+15%	Not claimed	Planning Commission Model coz of State suitability and VGF (20+15% for O&M support). LI identified (60.75 crs). LoA on 26-Apr-13 to Kalpataru Power Trans Ltd, amended 29-May-13. Project completed and achieved commercial operation on 07-04-2015.	
8	Development of Input-Based Electricity Distribution System in Ujjain	OMT	Ujjain.	Energy	70	Completed	MP Pashchim Kshetra Vidyut Vitran Co Ltd, Indore	2011-2012	10/(02-01-2012)			Levelised input rate Rs. 3.781/kWh	
Farmer Welfare and Agriculture Development, GoMP													
9	Logistics Park Pawarkheda (115 acres)	BOOT	Hoshangabad.	Warehousing and Logistics	138.5	Construction	MP Agriculture Marketing Board (Mandi Board)	2011-2012	4/(26-02-2011)			Vide Lt.No.Board/Cons/PPP/20-21/1667 dated 05-02-2021, informed that the project period is extended upto 21-04-2022. Final on 30-Apr-11. CA extendable by 15 yrs.	
Food, Civil Supplies and Consumer Protection, GoMP													
10	Development, Operation & maintenance of Steel Silos for wheat (10) 50,000 MTonne capacity each	BOT	Multiple.	Warehousing and Logistics	249.92	Completed	MP State Warehousing and Logistics Corporation	2013-2014	19/(05-02-2014)	20%	Not claimed	DEA/Gol accorded in principal approval for 20% VGF. The Committee recommended the project for in-principle approval by the Cabinet.	
11	Logistics Hub in Katni	DBFOT	Katni	Warehousing and Logistics	125	Bidding	MP State Warehousing and Logistics Corporation	2015-2016	27/(23-05-2015)			In-principle approval, final approval accorded for the project by SLEC dated 8-6-2016.	
Forest, GoMP													
12	Eco-Tourism and Adventure Park (5.783 ha)	BOT	Rewa.	Tourism	15.68	Construction	MP Ecotourism Development Board	2012-2013	13/(30-08-2012)			Bidding date 29/08/13, CA signed 28/04/14, Ruchi Realty Holdings Pvt Ltd has formed SPV Rewa Leisure Pvt Ltd for the Project	

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
13	Eco-tourism park at Arnia near Sonkatch (4.5 Hect)	BOT	Dewas. Vill Arnia	Tourism	1	Completed	MP Ecotourism Development Board	2009-2010	/(18-01-2010)			CA signed 19/05/2010, Date of commencement of work 23/04/2011, COD on 15/08/2013, Concessionaire - M/S Purusarth Engineers & Consultants, Bhopal	
14	Eco-Tourism Adventure Park - Ralamandal, Indore	BOT	Indore	Tourism	50	Bidding	Forest Department, GoMP	2012-2013	/(15-02-2013)			MPPDF assistance approved	
15	World-Class Zoological Park on 350 ha	BOT	Bhopal.	Tourism	130	Pipe Line	Forest Department, GoMP	2008-2009	/NA			RFP forTA submitted to Dept. PD expense 2 Cr. IIPDF approved	
Horticulture and Food Processing, GoMP													
Housing and Environment, GoMP													
16	Fitness Centre O & M of Prakash Swimming Pool	OMT	Bhopal.	Urban	1	Completed	Capital Project Administration, Bhopal	2010-2011	22/NA			CA signed 11 Feb 2011	
17	Kalpana Nagar Swimming Pool O&M	OMT	Bhopal.	Urban	1	Completed	Capital Project Administration, Bhopal	2011-2012	/NA			CA signed 11 Feb 2012	
18	Development of Hostel for National Institute of Fashion Technology	BOT	Bhopal	Technical Education	45	Completed	Capital Project Administration, Bhopal	2014-2015	22/(15-07-2014)			As CPA construction divn.No.1,email dated 29-01-2021, project completed. Lett No.EESLEC on 15 July 2014 accorded in-principle approval for the Project	
Medical Education, GoMP													
19	Installation of LINACs at 7 Medical Colleges in MP (Radio Therapy Centres)	DBFOT	Bhopal-Indore-Rewa: DBFOT and Jabalpur-Gwalior : OM	Health	105.73	Pipe Line	Medical Education, GoMP Dept	2020-2021	34/(17-12-2019)			In-principle with Proj.Cost of Rs.164.01 Crore. Now the revised Project cost is Rs.105.73 Crore approved in 36th SLEC dt 17-12-2020.	Approved
Public Health and Family Welfare, GoMP													
20	Dindayal Chalit Aspatal Yojana	BOT	Multiple.	Health	67	Completed	National Rural Health Mission	2010-2011	3/(17-01-2011)			SLEC on 17-01-11 (in-principle+final approval).	
Public Health Engineering, GoMP													
Public Works, GoMP													
21	Gwalior to MP/UP Border (Bhind) 2-lane with paved shoulder (NH-92) 108.00 kms	BOT		Road	314.53	Completed	MP Road Development Corporation Ltd.	2010-2011	/(13-12-2010)			CA on 13-12-10 with MP Highways Ltd. Govt contrib 27 cr	

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGf Sanction	VGf Disbursement	Remarks	Internal Remark
22	Hoshangabad-Harda- Khandwa intermediate lane (SH-15) 185.00 kms	BOT		Road	81	Completed	MP Road Development Corporation Ltd.	2005-2006	/NA				
23	Hoshangabad-Piparia-Pachmarhi (SH-22 & 19) 126.00 kms	BOT		Road	57	Completed	MP Road Development Corporation Ltd.	2003-2004	/NA				
24	Indore-Edelabad 2-lane (SH-27) 203.00 kms	BOT		Road	124.05	Completed	MP Road Development Corporation Ltd.	2003-2004	/NA				
25	Indore-Ujjain 4-lane (SH-27) 48.85 kms	BOT		Road	298	Completed	MP Road Development Corporation Ltd.	2010-2011	/NA			Premium 26.38% of toll on COD	
26	Jabalpur-Narsinghpur-Piparia intermediate lane (SH-22) 140.00 kms	BOT		Road	74.96	Completed	MP Road Development Corporation Ltd.	2006-2007	/NA				
27	Jaora-Nayagaon section 4-lane (SH-31) 127.81 kms	BOT		Road	425.71	Completed	MP Road Development Corporation Ltd.	2011-2012	/NA			15.39 crs premium/year. 94% completed	
28	Lebad (SH-31)-Narayanpura-Digthan-Manpur (NH-3) 4-lane 34.30 kms	BOT		Road	200.1	Completed	MP Road Development Corporation Ltd.	2009-2010	/(02-09-2009)			Premium 1.01. CA signed on 04/05/2010	
29	Lebad-Jaora section 4-lane (SH-31) 125.00 kms	BOT		Road	589.31	Completed	MP Road Development Corporation Ltd.	2011-2012	/NA			Premium 4.76% of toll on COD	
30	Manawar-Singhana 2-lane (MDR) 38.23 kms	BOT	Dhar.	Road	96.73	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)	27.32	8.41 Crore GoMP Share	VGf (20+14 for O&M)	
31	Mandsaur-Pratapgarh-Rajasthan Border intermediate lane (SH-14) 11.526 kms	BOT(T+A)		Road	19.45	Completed	MP Road Development Corporation Ltd.	2010-2011	1/(13-12-2010)			Annuity 1.17 cr. 86% complete	

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
32	Mandsaur-Sitamau (upto Rajasthan border) 2-lane (SH-14) 44.00 kms	BOT	Mandsaur	Road	42.34	Completed	MP Road Development Corporation Ltd.	2008-2009	/NA			Toll started on 05 Feb 2009	
33	Matkuli-Tamia-Chhindwara 2-lane (SH-19) 112.00 kms	BOT		Road	213.25	Completed	MP Road Development Corporation Ltd.	2009-2010	/NA			Toll started on 19 March 2010 on 33.38 km	
34	Mhow-Ghata Billod 4-lane (SH-27) 26.88 kms	BOT		Road	186.61	Completed	MP Road Development Corporation Ltd.	2010-2011	4/(26-02-2011)			25% complete	
35	Mundi-Punasa-Sanawad 2-lane (MDR) 67.63 kms	BOT(T+A)	Khandwa	Road	124.77	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
36	Raisen-Rahatgarh 2-lane (SH-42) 101.40 kms	BOT		Road	57.72	Completed	MP Road Development Corporation Ltd.	2006-2007	/NA				
37	Rewa-Shahdol-Amarkantak intermediate lane (SH-9 & 9A) 246.00 kms	BOT		Road	111.27	Completed	MP Road Development Corporation Ltd.	2006-2007	/NA				
38	Sagar-Damoh 2-lane (SH-14) 98.90 kms	BOT		Road	116.5	Completed	MP Road Development Corporation Ltd.	2008-2009	/(26-07-2008)	44.28 Crore	20.94 GoMP Share released	VGF 44.28. 89.16% completed	
39	Sardarpur Badnawar 2-lane (SH-35) 42.98 kms	BOT(T+A)		Road	91.69	Completed	MP Road Development Corporation Ltd.	2010-2011	4/(26-02-2011)			Annuity 4.71 cr. 100% complete. 28th SLEC held on 27-02-2016, approved revised project cost from 86.75 Crore to 91.69 Crore. Change in project cost be borne by developer and MPRDC as per clause 16.3.2 of Concession agreement.	With ref. to lt.No.7370/195-2/MIS dt.30-8-2019, inform on completion
40	Satna-Maihiar-Umaria intermediate lane (SH-11) 141.00 kms	BOT		Road	53.29	Completed	MP Road Development Corporation Ltd.	2006-2007	/NA				
41	Seoni-Balaghat-Gondia (SH-26 & 11) 114.00 kms	BOT		Road	59.8	Completed	MP Road Development Corporation Ltd.	2005-2006	/NA				

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
42	Silwani-Sultangani-Sagar 2-lane (SH-15) 76.00 kms	BOT(T+A)		Road	121.51	Completed	MP Road Development Corporation Ltd.	2011-2012	5/(15-04-2011)			Annuity to be not more than 16% of TPC. Annuity 9.49 cr. 60% complete	
43	Sitama-Basia-Suwasara intermediate lane (MDR) 34.97 kms	BOT(T+A)	Mandsaur	Road	54.26	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
44	Tikamgarh-Maheroni 2-lane (SH-37) 15.7 kms	BOT(T+A)		Road	29.38	Completed	MP Road Development Corporation Ltd.	2010-2011	1/(13-12-2010)			Annuity 1.44 cr. 2% complete	
45	Ujjain-Jhalawad intermediate lane (SH-27) 134.00 kms	BOT		Road	66.7	Completed	MP Road Development Corporation Ltd.	2003-2004	/NA				
46	Ujjain-Unhel-Nagda-Ghiloda Road 2-lane (MDR) 95.22 kms	BOT		Road	189.29	Completed	MP Road Development Corporation Ltd.	2009-2010	//(03-07-2009)			Premium 1.01 Crore. CA signed on 06/05/2010. 69% complete	
47	AB Road-Magarkhedi-Bamri (MDR) 12.61 kms	Annuity	Khargone	Road	17.19	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
48	Alirajpur-Jobat (MDR) 32.11 kms	Annuity	Alirajpur	Road	45.31	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
49	Ankhiya-Barkheda-Dongargaon-Nazirabad (MDR) 10.40 kms	Annuity	Bhopal	Road	14.13	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
50	Ashapur-Khalwa-Singot (MDR) 41.70 kms	Annuity	Khandwa	Road	56.9	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
51	Ashoknagar-Vidisha (MDR) 35.68 kms	BOT(T+A)	Ashoknagar	Road	87.06	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)	VGF	Not claimed	VGF (20+20 for O&M). Re-SLEC on 25-Apr-12 for Annuity+Toll	
52	Badnavar-Thandla (SH-18) 78.80 kms	BOT(OMT)		Road	10.38	Completed	MP Road Development Corporation Ltd.	2012-2013	12/(25-04-2012)			Toll only on comm vehicle, from 45 day	
53	Badwah-Katekut (MDR) 23.60 kms	Annuity	Khargone	Road	34.99	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
54	Bahari-Hanumana (MDR) 49.28 kms	BOT(T+A)	Rewa/Sidhi	Road	106.78	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
55	Bamkhlafata-Dogawa-Viaborawa-Savardevala (MDR) 24.00 kms	Annuity	Khargone	Road	33.99	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
56	Barwah-Dhamnood (SH-38) 61.927 kms	BOT(OMT)		Road	22.69	Completed	MP Road Development Corporation Ltd.	2012-2013	12/(25-04-2012)			Toll only on comm vehicle, from 45 day	With ref. to lt.No.7370/195-2/MIS dt.30-8-2019, inform on completion
57	Bawangaja-Pati-Bokrata (MDR) 34.00 kms	Annuity	Barwani	Road	47.01	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
58	Beed-Mundi-Devala-Khutala-Attot-NVDA (MDR) 37.00 kms	Annuity	Khandwa	Road	52.39	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
59	Rewa-Hanumana 4 Lane MP/UP Border (NH-7) 89.30 kms	BOT		Road	776.23	Completed	MP Road Development Corporation Ltd.	2012-2013	/NA				
60	Betul-Atner (MDR) 34.50 kms	Annuity	Betul	Road	45.39	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
61	Betul-Sarni-Tikadhan-Junnardeo-Parasiya 2-lane (SH-43) 124.10 kms	BOT(T+A)	Jabalpur	Road	243.24	Completed	MP Road Development Corporation Ltd.	2010-2011	/(30-08-2010)	VGF+Deemed Shadow	Not claimed	VGF+Deemed Shadow Fee not over 50% of TPC. Re-SLEC on 08-Feb-13 for (t+a) mode, since CA signed on 12-May-11 terminated coz no FC achieved. No bid in Jun 2012 and in Sep 2012. Concession changed from 25 to 15	
62	Bhopal bypass 4 lane 52.00 kms	BOT		Road	276.56	Completed	MP Road Development Corporation Ltd.	2010-2011	/NA			Initial CA terminated. New agreement signed on 18.11.2010. Premium 21 crs. 98% completed	
63	Bijawad-Kushmaniya-Haran-Deepgaon (MDR) 75.62 kms	Annuity	Dewas	Road	109.08	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGf Sanction	VGf Disbursement	Remarks	Internal Remark
64	Bina-Kurwai-Sironj 2-lane (SH-14) 57.10 kms	BOT		Road	95.1	Completed	MP Road Development Corporation Ltd.	2010-2011	/NA	VGf 36.68 Crore	Premium quoted, not claimed	VGf 36.68 cr sanctioned, but premium quoted 1.06 cr. CAon 23.11.2010. 17% complete	
65	Damoh-Katni 2-lane (SH-14) 117.93 kms	BOT(T+A)	Damoh/Katni	Road	272.07	Completed	MP Road Development Corporation Ltd.	2011-2012	11/(24-02-2012)	VGf	Not claimed	VGf 40% (20% GoMP share as O&M support). Re-SLEC on 08-Feb-13 for (t+a) mode, since no bid in Jul 2012 under earlier VGf mode, even after extension up to Aug 2012. Concession changed from 30 to 15	
66	Damoh-Patharia-Garhakota (MDR) 40.50 kms	BOT(T+A)	Damoh	Road	71.88	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				With ref. to lt.No.7370/195-2/MIS dt.30-8-2019, inform on completion
67	Dariapur-Jasaundhi (MDR) 15.55 kms	Annuity	Burhanpur	Road	21.16	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
68	Datia-Bhander (MDR) 29.18 kms	BOT(T+A)	Datia	Road	52.83	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
69	Deharda-Ishagrah intermediate lane (SH-10) 32.93 kms	BOT(T+A)		Road	50.57	Construction	MP Road Development Corporation Ltd.	2010-2011	/(13-12-2010)			Annuity 2.45 cr. 15% complete	
70	Devgularjod-Arandia (MDR) 34.96 kms	Annuity	Shajapur	Road	57.84	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
71	Dinara-Datia 2-lane (SH-19) 8.39 kms	Annuity		Road	17.02	Completed	MP Road Development Corporation Ltd.	2011-2012	5/(15-04-2011)			Annuity to be not more than 16% of TPC	
72	Gadarwara-Tendukheda (MDR) 32.12 kms	Annuity	Narsinghpur	Road	60.82	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
73	Garhakota-Rehli-Devri (MDR) 49.30 kms	Annuity	Sagar	Road	72.98	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
74	Garra-Waraseoni (MDR) [upto Maharashtra border] 46.98 kms	BOT(T+A)	Balaghat	Road	97.77	Completed	MP Road Development Corporation Ltd.	2012-2013	13/(30-08-2012)			Annuity 16.30 Crs	

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGf Sanction	VGf Disbursement	Remarks	Internal Remark
75	Gormi-Udotgarh intermediate lane (SH-19) 16.77 kms	Annuity		Road	39.12	Completed	MP Road Development Corporation Ltd.	2011-2012	5/(15-04-2011)			SLEC dated 8-6-2016 accorded approval for revised cost from 38.50 Cr to 39.118 Cr.	
76	Guna-Ashoknagar-Ishagarh 2-lane (SH-20) 76.15 kms	BOT		Road	108.5	Completed	MP Road Development Corporation Ltd.	2010-2011	11/(29-07-2010)	36.75 cr/15.73 gomp share	13.66 cr.	VGf sanctioned 40%. Agreement signed on 07.02.2011	With ref. to lt.No.7370/195-2/MIS dt.30-8-2019, inform on completion
77	Harda-Chhipaner (MDR) 29.30 kms	Annuity	Harda	Road	38.57	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
78	Hata-Fatehpur-Rajpura-Solapuir-Bajna-Dargawon 2-lane (SH-48) 64.42 kms	BOT(T+A)		Road	76.8	Completed	MP Road Development Corporation Ltd.	2010-2011	1/(13-12-2010)			Annuity 4.38 cr. 23% complete. CA suspended, no substitution by the lenders. Termination done. SLEC 5 Feb 2014 approved documents for balance work, recommended for in principal approval by Cabinet. Concession agreement signed.	
79	Itkhedi-Raslakhedi (MDR) 9.34 kms	Annuity	Bhopal	Road	11.52	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
80	Jaora-Piplodha-Jalandharkheda and Piplodha-Sailana (MDR) 42.27 kms	Annuity	Ratlam	Road	60.03	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
81	Jawad-Khoh (MDR) 21.00 kms	Annuity	Neemuch	Road	30.86	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
82	Jhabua-Jobat-Zeerpanya-Kukshi 2-lane(SH-39) 95.50 kms	BOT		Road	162.45	Completed	MP Road Development Corporation Ltd.	2010-2011	//(30-08-2010)	VGf+Deemed Shadow	Not claimed	VGf+Deemed Shadow Fee not over 50% of TPC. VGf sanction 62.98 cr, but actual grant 49 cr,	With ref. to lt.No.7370/195-2/MIS dt.30-8-2019, inform on completion
83	Kantaphod-Nachabhor (MDR) 60.38 kms	Annuity	Dewas	Road	90.95	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
84	Khandwa-Dehtalaj-Burhanpur 2-lane(SH-50) 127.25 kms	BOT		Road	243.24	Completed	MP Road Development Corporation Ltd.	2010-2011	1/(13-12-2010)	66.36cr/20.96 gomp share	18.04	VGf 66.33 Crore.	With ref. to lt.No.7370/195-2/MIS dt.30-8-2019, inform on completion

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
85	Kurawar-Eklara-Talen (MDR) 39.22 kms	Annuity	Rajgarh	Road	49.89	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
86	Lakhandon-Ghansore upto Seoni 2-lane(SH-40) 37.93 kms	BOT		Road	83.43	Completed	MP Road Development Corporation Ltd.	2011-2012	5/(15-04-2011)		Not claimed	with 25.32 cr VGF. Actual grant 0.54 cr	With ref. to lt.No.7370/195-2/MIS dt.30-8-2019, inform on completion
87	Lateri-Anadapur-Bhagwantpur (MDR) 22.60 kms	Annuity	Vidisha	Road	24.47	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
88	Mangawan to MP/UP Border 4-lane (NH-27) 52.07 kms	BOT		Road	410.72	Completed	MP Road Development Corporation Ltd.	2011-2012	/NA			AsperCE mprdc letter bot/13114 dated3.2.21	
89	Mangawar-Bekunthpur (MDR) 18.80 kms	Annuity	Rewa	Road	26.29	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
90	Ucchera-Nagod-Singpur-Kalinjer 2-lane (SH-56) 55.60 kms	BOT(T+A)	Satna	Road	123.41	Completed	MP Road Development Corporation Ltd.	2015-2016	7/(14-07-2011)			28th SLEC held on 27-02-2016, approved revised project cost from 115.20 Crore to 123.41 Crore. Change in project cost be borne by developer and MPRDC as per clause 16.3.2 of Concession agreement.	With ref. to lt.No.7370/195-2/MIS dt.30-8-2019, inform on completion
91	NH-86 (Teonda)-Ganj Basoda (MDR) 37.80 kms	Annuity	Vidisha	Road	46.03	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
92	Panna-Amanganj-Semariya-Gaisabad intermediate lane (SH-47) 58.18 kms	BOT(T+A)	Panna/Damoh.	Road	97.13	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)			14% complete	
93	Paron-Goras intermediate lane (SH-23) upto Raj border 36.48 kms	BOT(T+A)		Road	106.21	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(15-04-2011)			Annuity to be not more than 16% of TPC. Annuity 8.05 cr. 25% complete	
94	Phoolsagar-Niwas-Shahpur (MDR) 83.70 kms	Annuity	Mandla/Dindori.	Road	156.9	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGf Sanction	VGf Disbursement	Remarks	Internal Remark
95	Pipliya-Manasa (MDR) 40.19 kms	Annuity	Mandsaur	Road	63.21	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
96	Poudi-Maharapur-Parasmaniya (MDR) 25.09 kms	Annuity	Satna	Road	31.42	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
97	Punasa-Mundi-Singhaji (Thermal Power Plant road) and Singhaji Bridge approach (MDR) 17.00 kms	Annuity	Khandwa	Road	24.06	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
98	Rajpuriya-Petlabad Bamniya (MDR) 18.18 kms	Annuity	Jhabua	Road	25.73	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
99	Ratlam-Sailana-Banswara 2-lane (SH-39) 43.58 kms	BOT(T+A)	Ratlam	Road	117.28	Completed	MP Road Development Corporation Ltd.	2011-2012	11/(24-02-2012)	40% (20+20)	Not claimed	VGf 40% (20% GoMP share as O&M support). Re-SLEC on 08-Feb-13 for (t+a) mode, since no bids in Jun 2012 under earlier VGf mode. : Concession changed from 30 to 15	
100	Rau-Mhow-Mandleshwar 2-lane (MDR+1)74.40 kms	BOT		Road	181.5	Completed	MP Road Development Corporation Ltd.	2010-2011	/(30-08-2010)	66.33 Cr.	Not claimed	VGf 66.33 Crore	
101	Rehli-Salwara-Gorjhamar (MDR) 18.08 kms	Annuity	Sagar	Road	28.27	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
102	Rewa Ring Road 4-lane 8.92 kms	BOT(T+A)	Rewa	Road	74.2	Completed	MP Road Development Corporation Ltd.	2012-2013	9/(29-10-2011)	20%+20%	Not claimed	VGf 20% (Gol) + 20% (GoMP, for O&M). Re-SLEC on 08-Feb-13 for(t+a) mode, since no bids in May 2012 under earlier VGf mode, even after re-bid. Concession changed from 30 to 15	
103	Salsalai-Gulana-Gulai Rly Stn (MDR) 19.31 kms	Annuity	Shajapur	Road	31.03	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
104	Sausar-Mohgaon-Mordongri (MDR) 29.58 kms	Annuity	Chhindwara	Road	58.2	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
105	Seliora-Majhgawan (MDR) 39.85 kms	BOT(T+A)	Jabalpur	Road	92.65	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)	40% (20+20)	Not claimed	VGF (20+20 for O&M). Re-SLEC on 25-Apr-12 for Annuity+Toll	
106	Sehore-Icchawar-Kosmi 2-lane (SH-53) 50.12 kms	BOT(T+A)		Road	91.54	Completed	MP Road Development Corporation Ltd.	2011-2012	5/(15-04-2011)			Annuity to be not more than 16% of TPC. Annuity 4.41 cr. 11 % complete	
107	Semaria-Manikpur intermediate lane (SH-9) 16.36 kms	BOT(T+A)		Road	34.83	Completed	MP Road Development Corporation Ltd.	2010-2011	1/(13-12-2010)			Annuity 2.57 cr. 13% complete	
108	Seoni-Katangi (SH-54) upto Maha border 75.60 kms	BOT		Road	165.9	Completed	MP Road Development Corporation Ltd.	2011-2012	5/(15-04-2011)	54.50 Cr.	Not claimed	for VGF. Actual 54.50 cr	With ref. to lt.No.7370/195-2/MIS dt.30-8-2019, inform on completion
109	Sheopur-Baroda-Khwajapur (MDR) 32.29 kms	BOT(T+A)	Sheopur	Road	61.8	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
110	Sidhi-Singrauli 4-lane (NH-75E) 102.60 kms	BOT		Road	736.72	Construction	MP Road Development Corporation Ltd.	2011-2012	/NA			As per MPRDC Lett No. BOT/13114 dated 3-2-2021 concessionaire default CA terminated, project taken up on EPC Mode	
111	Sijhat-Hinoti-Malgaon-Khamariya-Ater (MDR) 32.20 kms	Annuity	Satna	Road	43.56	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
112	Singhana-Chikalda (MDR) 16.27 kms	Annuity	Dhar	Road	23.04	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
113	Sonapipari-Umerth-Monari-Umbah (MDR) 22.25 kms	Annuity	Chhindwara	Road	43.73	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
114	Soyat-Pidawa (MDR) 6.23 kms	Annuity	Shajapur	Road	8.78	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
115	Thandla-Limdi intermediate lane (SH-18) upto Guj border 31.18 kms	BOT(T+A)		Road	56.16	Completed	MP Road Development Corporation Ltd.	2010-2011	1/(13-12-2010)			Annuity 0.90 cr. 18% complete	
116	Ujjain-Simhastha Bypass 2-lane 14.29 kms	BOT(T+A)	Ujjain	Road	94.3	Completed	MP Road Development Corporation Ltd.	2012-2013	14/(08-02-2013)				
117	Umari-Phoop-Pratappur (MDR) 43.67 kms	BOT(T+A)	Bhind	Road	75.3	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
118	Waraseoni-Lalbarra (MDR) 18.30 kms	BOT(T+A)	Balaghat	Road	42.51	Completed	MP Road Development Corporation Ltd.	2011-2012	7/(14-07-2011)				
119	Baretha - Ghodadongri 15.10 kms	BOT(T+A)		Road	40.87	Completed	MP Road Development Corporation Ltd.	2013-2014	14/(05-02-2014)			Approved the Project for in-principle approval by the Cabinet.	With ref. to lt.No.7370/195-2/MIS dt.30-8-2019, inform on completion
120	Guna-Aron-Sironj (SH-28)	BOT(T+A)	Guna-Vidisha	Road	199.13	Completed	MP Road Development Corporation Ltd.	2013-2014	22/(15-07-2014)			Approved the Project for in-principle approval by the Cabinet.	With ref. to lt.No.7370/195-2/MIS dt.30-8-2019, inform on completion
121	Agar-Sarangpur Road (SH-41)	OMT	Shajapur-Rajgarh	Road	1.95	Completed	MP Road Development Corporation Ltd.	2014-2015	22/(15-07-2014)			Approved the Project for in-principle approval by the Cabinet.	With ref. to lt.No.7370/195-2/MIS dt.30-8-2019, inform about construction
122	Ashta-Kannod Road (SH-41)	OMT	Sehore-Dewas	Road	1.63	Completed	MP Road Development Corporation Ltd.	2014-2015	22/(15-07-2014)			Approved the Project for in-principle approval by the Cabinet.	
123	Badgawan-Bedhan Road	OMT	Katni-Singrauli	Road	16.67	Completed	MP Road Development Corporation Ltd.	2014-2015	22/(15-07-2014)			Approved the Project for in-principle approval by the Cabinet.	
124	Bhopal-Vidisha (SH-18)	OMT	Bhopal-Vidisha	Road	3.38	Completed	MP Road Development Corporation Ltd.	2014-2015	//(28-07-2014)			DLEC	
125	Ghansour-Mandla (SH-40)	OMT	Seoni-Mandla	Road	4.47	Completed	MP Road Development Corporation Ltd.	2014-2015	//(28-07-2014)			DLEC	
126	Khalghat-Manawar (SH-38)	OMT	Dhar	Road	6.2	Completed	MP Road Development Corporation Ltd.	2014-2015	//(28-07-2014)			DLEC	With ref. to lt.No.7370/195-2/MIS dt.30-8-2019, inform about construction

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
127	Udaipura-Gadarwara (SH-44)	OMT	Raisen-Narsinghpur	Road	2.06	Completed	MP Road Development Corporation Ltd.	2014-2015	/(28-07-2014)			DLEC	With ref. to lt.No.7370/195-2/MIS dt.30-8-2019, inform about construction
128	Vidisha-Kurwai (SH-19)	OMT	Vidisha	Road	2.79	Completed	MP Road Development Corporation Ltd.	2014-2015	/(28-07-2014)			DLEC	
129	Four/Six Laning with Paved Shoulder of Dewas Bypass 19.80 KM	BOT(T)	Dewas	Road	286.25	Completed	MP Road Development Corporation Ltd.	2015-2016	28/(27-02-2016)			Accorded in-principal approval to the project.	With ref. to lt.No.7370/195-2/MIS dt.30-8-2019, inform on construction
130	Rehab.&Upgradati on of two lane plus paved/hard shoulder 19KMs road of NH-75 (Gwalior-Jhansi Ghongha Village (Dabra-Singhpur Road via Bilua village)	BOT(T)	Gwalior	Road	76.52	Completed	MP Road Development Corporation Ltd.	2016-2017	30/(22-08-2016)			In-principal approval accorded	With ref. to lt.No.7370/195-2/MIS dt.30-8-2019, inform about construction
131	Bela-Govindgarh-Churhat (SH-18) 56.74 kms	BOT(OMT)		Road	12.2	Completed	MP Road Development Corporation Ltd.	2013-2014	19/(25-04-2012)			Re-bid. No bids received. SLEC 5 Feb 2014 approved the revised proposal and recommended for in principal approval by Cabinet	
132	Budhni-Rehti-Nasrullaganj-Khategaon upgradation & maintenance (SH-22) 87.4 kms	BOT(OMT)	Sehore/Dewas.	Road	5.5	Completed	MP Road Development Corporation Ltd.	2012-2013	14/(08-02-2013)				
133	Nagda-Gogapur (MDR) 14.98 kms	Annuity		Road	40.58	Completed	MP Road Development Corporation Ltd.	2013-2014	14/(18-06-2013)				
134	Ti kamgarh(Dhajrai)-Jatara-Palera-Nowgaon (MDR) 76.40 kms	BOT(T+A)	Tikamgarh/Chhatarpur.	Road	107.34	Completed	MP Road Development Corporation Ltd.	2012-2013	14/(08-02-2013)				

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
135	Badwani-Palsod-Sendhwa intermediate lane (SH-39) 56.89 kms	BOT(T+A)		Road	103.99	Completed	MP Road Development Corporation Ltd.	2010-2011	1/(13-12-2010)			Annuity 4.97 cr	
136	Bhind-Mihona-Gopalpur 2-lane (SH-2) 50.86 kms	BOT		Road	82.06	Completed	MP Road Development Corporation Ltd.	2008-2009	/(26-07-2008)	31.71 cr. GoMP Share 15.13 cr.	15.13 Cr.	VGF 31.71	
137	Bhopal-Dewas 4-lane (SH-18) 140.79 kms	BOT		Road	640	Completed	MP Road Development Corporation Ltd.	2010-2011	/NA				
138	Bina-Khimlasa-Malthon 2-lane (SH-42&42A) 39.42 kms	BOT		Road	69.11	Completed	MP Road Development Corporation Ltd.	2008-2009	/(26-07-2008)	26.27 cr. GOMP Share 12.45 Cr.	12.44 Cr.	VGF 26.27	
139	Cliandrapur-Alirajpur-Kukshi-Badvani (SH-26)99.13 kms	BOT		Road	144	Completed	MP Road Development Corporation Ltd.	2009-2010	/NA			Toll started on 18 Aug 2009 on 41 km	
140	Damoh-Jabalpur 2-lane (SH-37) 50.86 kms	BOT		Road	212.13	Completed	MP Road Development Corporation Ltd.	2008-2009	/(26-07-2008)	82.71 Cr. GoMP Share 42.43 Cr.	12.73 Cr.	VGF 82.71, 94.59% completed	
141	Dewas-Ujjain-Badnagar-Badnawar (SH-18) 98.26 kms	BOT		Road	49.93	Completed	MP Road Development Corporation Ltd.	2004-2005	/NA				
142	Bhopal-Vidisha SH 28, 36.15 KM	OMT	Bhopal-Vidisha	Road	16.22	Bidding	MP Road Development Corporation Ltd.	2019-2020	34/(17-12-2019)				Approved
143	Manawar-Mangod SH 37, 50.41 KM	OMT	Dhar	Road	18.89	Bidding	MP Road Development Corporation Ltd.	2019-2020	34/(17-12-2019)				Approved
144	Sardarpur-Rajgarh-Bagh SH 65, 50.23 KM	OMT	Dhar-Rajgarh	Road	18.83	Bidding	MP Road Development Corporation Ltd.	2019-2020	34/(17-12-2019)				In-Principal NH-Approved
145	Damoh-Hata-Gaisabad SH 55, 73.42 KM	OMT	Damoh	Road	28.18	Bidding	MP Road Development Corporation Ltd.	2019-2020	34/(17-12-2019)				In-Principal NH-Approved
146	Shivpuri-Pohari-Karhal-Goras SH 51, 85.40 KM	OMT	Shivpuri-Sheopur	Road	33.4	Bidding	MP Road Development Corporation Ltd.	2019-2020	34/(17-12-2019)				In-Principal NH-Approved
147	Badwah-Dhamnod SH 36, 61.92 KM	OMT	Khargone-Dhar	Road	29.96	Bidding	MP Road Development Corporation Ltd.	2019-2020	34/(17-12-2019)				Approved
148	Nagda-Khachrod-Ghinoda (VR)	OMT	Ujjain	Road	9.89	Pipe Line	Public Works Department	2019-2020	34/(17-12-2019)				Approved

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
149	Narsinghgarh-Boda (MP-MD-28-12)	OMT	Rajgarh	Road	11.79	Pipe Line	Public Works Department	2019-2020	34/(17-12-2019)				Approved
150	Pachor-Boda-Borkheda (MP-MDR-28-09)	OMT	Rajgarh	Road	13.15	Pipe Line	Public Works Department	2019-2020	34/(17-12-2019)				Approved
151	Badagaon-Sihoniaya-Manpur Tiraha (MP-MDR-02-05, 04)	OMT	Morena	Road	10.16	Pipe Line	Public Works Department	2019-2020	34/(17-12-2019)				Approved
152	Satna-Kotar-Aber-Semariya (MP-MDR-09-08)	OMT	Satna	Road	21.67	Pipe Line	Public Works Department	2019-2020	34/(17-12-2019)				Approved
153	Katangi-Polli-Majhali (MP-MDR-37-02)	OMT	Jabalpur	Road	2.71	Pipe Line	Public Works Department	2019-2020	34/(17-12-2019)				Approved
154	Bhopal-Barasia-Sironj SH-10	OMT	Vidisha-Bhopal	Road	29.28	Pipe Line	Public Works Department	2020-2021	35/(16-11-2020)				Approved
155	Ganjbasoda-Sinronj Road (MDR)	OMT	Vidisha	Road	3.67	Pipe Line	Public Works Department	2020-2021	35/(16-11-2020)				Approved
156	Seoni-Katangi Road SH-42	OMT	Seoni	Road	16.65	Pipe Line	Public Works Department	2020-2021	35/(16-11-2020)				Approved
157	Balaghat-Behar Road SH-47	OMT	Balaghat	Road	15.71	Pipe Line	Public Works Department	2020-2021	35/(16-11-2020)				Approved
158	Nagda-Dhar SH-52	OMT	Dhar	Road	1.93	Pipe Line	Public Works Department	2020-2021	35/(16-11-2020)				Approved
159	Khandwa-Mundi Road SH-70	OMT	Khandwa	Road	7.25	Pipe Line	Public Works Department	2020-2021	35/(16-11-2020)				Approved
160	Indore-Depalpur SH-27	OMT	Indore	Road	7.27	Pipe Line	Public Works Department	2020-2021	35/(16-11-2020)				Approved
161	Jabalpur-Patan-Shahpura Road SH-21A	OMT	Jabalpur	Road	9.36	Pipe Line	Public Works Department	2020-2021	35/(16-11-2020)				Approved
162	Budhar-Amarkantak Road SH-34	OMT	Anuppur	Road	11.01	Pipe Line	Public Works Department	2020-2021	35/(16-11-2020)				Approved
163	Neemuch-Manasa Road SH-7	OMT	Neemuch	Road	1.87	Pipe Line	Public Works Department	2020-2021	35/(16-11-2020)				Approved
164	Sujalpur-Akodia Road SH-25	OMT	Shajapur	Road	9.75	Pipe Line	Public Works Department	2020-2021	35/(16-11-2020)				Approved
165	Agar-Jaora Road SH-25	OMT	Ujjain	Road	25.02	Pipe Line	Public Works Department	2020-2021	35/(16-11-2020)				Approved
Punchayat & Rural Development, GoMP													

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
School Education, GoMP													
Sports and Youth Welfare, GoMP													
166	Sports City with Cricket/ Hockey/ Football/Indoor/ Aquatic/Admin Block/Hostel on 50 acres plus Star Hotel/Golf/Residential/Commercial (Total 1172 acres)	BOOT	Bhopal-Vill Satgarhi	Sports	900	Construction	Sports and Youth Welfare Department, GoMP	2010-2011	/NA			Premium 18.10crs.	as per letter no. 6236 dated 03-02-21 this matter is pending in high court Jabalpur
Technical Education													
Technical Education and Skill Development, GoMP													
167	ITIs Upgradation under Gol scheme (56)	BOT	Multiple	Education	140	Construction	Directorate of Technical Education and Skill Development, MP	2011-2012	/NA			Gol int-free loan 2.5 cr/ITI for Inst Mgt Committee	
168	Two State of the Art ITIs for Advance Vocational Training	BOT	Ujjain & Bhopal	Education	176.3	Pipe Line	Directorate of Technical Education and Skill Development, MP	2014-2015	21/(09-05-2014)			In-principle approval	
169	ITIs upgradation under Gol Scheme (6)	BOT	Multiple	Education	15	Construction	Directorate of Technical Education and Skill Development, MP	2011-2012	/NA			Gol int-free loan 2.5 cr/ITI for Inst Mgt Committee	
Tourism, GoMP													
170	Water-based Tourism activities on Indira Sagar Dam - I	DBFOT	Khandwa. Vill Hanvantiya	Tourism	10	Bidding	MP Tourism Development Corporation	2010-2011	3/(17-01-2011)			(final approval). Bids invited	
171	Water-based Tourism activities on Indira Sagar Dam - II	DBFOT	Khandwa. Vill Hanvantiya	Tourism	10	Bidding	MP Tourism Development Corporation	2010-2011	3/(17-01-2011)			(final approval). Bids invited	

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
172	Conversion of Rajgarh Palace Fort, 4.15 ha, into hotel	DBFOT	Datia	Tourism	15	Construction	MP Tourism Development Corporation	2011-2012	9/(29-10-2011)			Concession extendable by 15 yrs	With. ref. to lt.no.3908/84/MPTB/I P dt.07-9-2019 informed about work in progress
Transport, GoMP													
173	Check-Post barriers at entry points of MP (24)	BOT	Multiple	Transport	1094	Construction	Transport Department , GoMP	2010-2011	/NA			Agreement signed 10-Nov-10. 2 yr construction period	With ref. to lt. No.8835/35/MPRDC/I SIBC dt.25-9-2019, informed that out 24, 21 completed
Tribal Welfare, GoMP													
174	Setting up of White Label ATMs through WLAO in 413 Haat Bazars of Tribal Villages in 89 Blocks of MP	DBFOT	Shahdol, Sidhi, Ratlam, Jhabua, Dhar, Khargone, Khandwa, Betul, Hoshangabad, Mandla, Chhindwara, Seoni, Balaghat, Anuppur, Burhanpur, Alirajpur, Sheopur, Umaria, Barwani, Dindori	Financial Inclusion	52.02	Pipe Line	Tribal Welfare Department	2019-2020	34/(17-12-2019)				Approved
Urban Development & Housing													
175	Development of Integrated Bus Terminal cum Commercial Complex in Damoh	DBFOT	Damoh	Urban	34.19	Pipe Line	Municipal Council Damoh	2018-2019	33/(10-01-2018)			Recommended the proposal for approval from the Cabinet	Approved
176	Hospital Project at Old Nigam Work Shop, Dholi Bua ka Pull (2330.60 Sq Mts)	BOOT	Gwalior	Health	13.64	Pipe Line	Gwalior Municipal Corporation	2011-2012	/NA			TA : CRISIL. IIPDF approved. RFQ docs prep, sent 28.11.11 to UADD. UADD comments sent, no reply. UADD reminders on 7-Aug-12 and 8-Oct-12, no response	

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGf Sanction	VGf Disbursement	Remarks	Internal Remark
177	Procurement & Operation of Modern Low floor buses for Bhopal city	BOT	Bhopal	Transport	85	Completed	Bhopal Municipal Corporation	2011-2012	/NA			JNNURM sanction of Gol. 50:20:30 funding of Gol, GoMP, ULB. 110 buses on 6 routes	
178	Procurement & Operation of Modern Low floor buses for Indore city	BOT	Indore	Transport	59.75	Completed	Indore Municipal Corporation	2011-2012	/NA			111 buses on 15 routes. 5 operators selected. 2 yrs extn for 4, 1 cancelled premature	
179	Bus stops for city service. 200 sq. ft. advt per stop (100 nos)	BOOT	Bhopal	Urban	2.25	Completed	Bhopal Municipal Corporation	2006-2007	/NA			Awarded in Sept 08, Rs. 1.24 crs premium, 4 equal annual instalments. 4 months construction. 5 yr concession	
180	Commercial Complex construction 1.29 acres and O&M of Bus terminal	BOOT	Rewa	Urban	20.46	Completed	Rewa Municipal Corporation	2010-2011	/(18-11-2010)			DLEC. Reserve price 8.50 cr. Premium 8,53,00,999 crs. User Charge Notification/Assets handover done by 16.09.11. Expctd COD 15-Sep-13	
181	Foot Over Bridges	BOT	Rau, nr Indore.	Urban	2.12	Construction	Nagar Palika Parishad Rau	2009-2010	/NA			CA with Edward (Divn of Swift Intermedia Convergence, Indore. Expected COD Mar 12, but due to 6-lane road construction at site, FOB length not yet decided, hence, incomplete	
182	Multi-Level Parking at Indore (7 sites)	BOOT	Indore	Urban	56	Construction	Indore Municipal Corporation	2006-2007	/NA			2 complete, 2 construction, 3 with land issues. Initial cost 14 cr	
183	Toilets with advt rights (36)	BOOT	Bhopal	Urban	7	Construction	Bhopal Municipal Corporation	2006-2007	/NA			Premium 7.87 crs. in 14 annual instalments. WO for 20, 7 complete, land issue in others	
184	Bus Terminals (3)	BOOT	Bhopal	Urban	43.6	Pipe Line	Bhopal Municipal Corporation	2012-2013	/NA			Feasibility report submitted. IIPDF approved. RFP being prepared. MPRDC is dev terminals all over MP, hence proj dropped. 6-Jun-12, PS asked BMC Commissioner for meet with Div Commissioner, Bpl, and report by 20-Jun-12	

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
185	Commercial Complex and Office of Municipal Corporation	BOT	Dewas	Urban	45	Pipe Line	Dewas Municipal Corporation	2011-2012	/(29-10-2011)			Land use to be changed from institutional to commercial cum institutional by T&CP. Land title under review by Collector. Docs prep by TA sent to MC on 19-Sep-12.	
186	Commercial Complex at Bhais Khana on 0.4 ha	BOT	Satna	Urban	16	Pipe Line	Satna Municipal Corporation	2011-2012	/(29-10-2011)			Tender to be launched. Letter to Collector to expedite land title issue	
187	Commercial Complex at Nagar Nigam Workshop on 0.81 ha	BOT	Jabalpur	Urban	31.52	Pipe Line	Jabalpur Municipal Corporation	2011-2012	/(29-10-2011)			Presentation on 11.1.12 for JMC. CRISIL to revise cost by 10-Jul-12, done 19-Jul-12. MIC approved docs with amendments, Parishad approval awaited	
188	Multi Level Parking at Old Bus Stand Kampoo (731.25 Sq Mts and 2027.96 Sq Mts)	BOOT	Gwalior	Urban	26.75	Pipe Line	Gwalior Municipal Corporation	2012-2013	/NA			TA: CRISIL. IIPDF approved. Feasibility report on 4-Jun-12, sent UADD 2-Jul-12. UADD letters on 7-8-12 and 8-10-12 to MC for status, no response.	
189	Multi Level Parking in front of Nigam Shopping Complex Daulat Ganj (300.00 Sq Mts)	BOOT	Gwalior	Urban	8.2	Pipe Line	Gwalior Municipal Corporation	2006-2007	/NA			TA: CRISIL. IIPDF approved	
190	Multi Level Parking at M.P. Nagar	BOT	Bhopal	Urban	38.67	Pipe Line	Bhopal Municipal Corporation	2006-2007	/NA			TA appointed. Feasibility report submitted. Land issue pending at HC	
191	Multi Level Parking at New Mkt	BOT	Bhopal.	Urban	51	Pipe Line	Bhopal Municipal Corporation	2012-2013	/NA			Feasibility report under approval. Land issue (Community Centre & Commissioner Office) under Collector consideration. PS asked BMC Commissioner for meet with Div Commissioner, Bhopal, and report by 20-Jun-12	

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
192	Parking Cum Commercial at Gandhi Mkt, Maharaj Bada for 300 cars, 252 shops relocation. (5,228 Sq. Mt.)	BOOT	Gwalior	Urban	100	Pipe Line	Gwalior Municipal Corporation	2006-2007	/NA			5 bidders shortlisted. HC ordered status quo. Stay vacated 30.8.11, RfP being prep. UADD comments sent 11-6-12 to MC. Request from 7 bidders recd 10-Nov-12, under eval. MIC approved RfP on 1 -Apr-13, pari shad to approve	
193	ADB Pilot - 24x7 and NRW Water reduction	OMT	Indore	Water Supply	13.94	Bidding	Indore Municipal Corporation	2007-2008	/NA			RFP last date 15-jan-11. HC granted stay on the project. Single-bid tender cancelled. Rebid on 22-8-12, single bid, rejected for high cost on 30-Jan-13 by PMU, Project UDAY Re-appt of TA proposal sent to MIC, approval awaited	
194	Water supply augmentation and 24x7 supply	BOT	Khandwa	Water Supply	115.32	Completed	Khandwa Municipal Corporation	2007-2008	/NA			Rs. 11.95/KL. FC with IFC - \$20L. Intake Well, RWRM, CW Feeder Mains 100%. CWRM 98%. WTP 90%. OHT 88%. Expected COD 30-Jun-13	
195	Water supply augmentation and 24x7 supply	BOT	Shivpuri	Water Supply	80.71	Construction	Shivpuri Nagar Palika Parishad	2007-2008	/NA			Rs. 15.4/KL. Construction underway. Expected COD 30-Jun-13	
196	Development of Nodal Citizen Center and Office Building at Mata Mandir	BOT	Bhopal	Urban	111.74	Pipe Line	Bhopal Municipal Corporation	2014-2015	/(15-07-2014)			Accorded in-principle approval for the project.	
197	Development of Bus Stand and Commercial Complex at Putlighar	BOT	Bhopal	Urban	17.79	Pipe Line	Bhopal Municipal Corporation	2014-2015	/(15-07-2014)			Accorded in-principle approval for the project.	
198	Development of Municipal Solid Waste at Adampur Chhawni	DBFOT	Bhopal	Urban	323.17	Pipe Line	Bhopal Municipal Corporation	2014-2015	/(15-07-2014)			Accorded in-principle approval for the project.	
199	Development of Commercial Complex at Zone-8, Pulbogda	BOT	Bhopal	Urban	23.36	Pipe Line	Bhopal Municipal Corporation	2014-2015	/(15-07-2014)			Accorded in-principle approval for the project.	

PPP CELL, GOVERNMENT OF MADHYA PRADESH

Department - Wise Report of Projects as on 31-May-2021 (All values in Indian Rupee Crores)

S.No.	Projects	PPP Type	Location	Sector	Cost	Status	Agency	Financial Year	SLEC No. / Meeting Date	VGF Sanction	VGF Disbursement	Remarks	Internal Remark
200	Implementation of Regional Integrated Solid Waste Management Project, Katni	DBFOT	Katni	Urban	35.4	Pipe Line	Katni Municipality	2014-2015	/(15-09-2014)			Accorded in-principle approval for the project.	
201	Implementation of Regional Integrated Solid Waste Management Project, Sagar	DBFOT	Sagar	Urban	70.54	Pipe Line	Sagar Municipality	2014-2015	/(15-09-2014)			Accorded in-principle approval for the project.	
202	Integrated Municipal Solid Waste Management Project, Bhopal (28 ULBs)	DBFOT	Bhopal	Urban	465.76	Pipe Line	Bhopal Municipal Corporation	2015-2016	/(27-02-2016)			Accorded in-principal approval for the Project	
203	Integrated Municipal Solid Waste Management Project, Rewa (13 ULBs)	DBFOT	Rewa	Urban	158.67	Pipe Line	Rewa Municipal Corporation	2016-2017	28/(27-02-2016)			The Project was earlier approved in 28th SLEC meeting and with certain amendments the project is again approved in 31st SLEC meeting on 20-1-2017.	Approved
204	Reginal integrated Municipal Solid Waste Management Project - Gwalior	DBFOT	Gwalior	Urban	254.59	Pipe Line	Gwalior Municipal Corporation	2016-2017	31/(20-01-2017)			Accorded in-principal approval to the Project	Approved
205	Reginal integrated Municipal Solid Waste Management Project - Indore	DBFOT	Indore	Urban	475.96	Pipe Line	Indore Municipal Corporation	2016-2017	31/(20-01-2017)			Accorded in-principal approval to the Project	Approved
206	In-Setu Redevelopment of Lodha Colony and PC Sethi Nagar Slum, Indore under Pradhan Mantri Awas Yojana	BOT	Indore	Urban	74.4	Pipe Line	Indore Municipal Corporation	2016-2017	31/(20-01-2017)			Accorded in-principal approval to the Project	Approved
Total Projects : 206					20160.17								